



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	864	350	343				
RTU-2	SALES	800	821	350	355				
RTU-3	BOH/KITCHEN	800	806	350	346				
EF-1	WOMEN'S RR					225	0	225	0
EF-2	MEN'S RR					525	433	525	433
EF-3	HOOD					1350	1372	0	0
TOTALS		2400	2491	1050	1044	2100	1805	750	433

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2491
TOTAL EXHAUST	2100	1805
NET AIRFLOW	300	686

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.028
SIDE	
REAR	0.03
AVERAGE	0.029

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1044
TOTAL EXHAUST	750	433
NET AIRFLOW	300	611

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.025
SIDE	
REAR	0.027
AVERAGE	0.026

NOTES: