



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	814	350	369				
RTU-2	SALES	800	800	350	355				
RTU-3	BOH/KITCHEN	800	807	350	341				
EF-1	RR/JANITOR					750	0	750	0
EF-3	HOOD					1350	1298	0	0
TOTALS		2400	2421	1050	1065	2100	1298	750	0

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2421
TOTAL EXHAUST	2100	1298
NET AIRFLOW	300	1123

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0079
SIDE	0.0084
REAR	0.0081
AVERAGE	0.0081

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1065
TOTAL EXHAUST	750	0
NET AIRFLOW	300	1065

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0125
SIDE	0.0109
REAR	0.0207
AVERAGE	0.0147

NOTES:

See issues list about EF-1.