



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	813	350	367				
RTU-2	SALES	800	810	350	343				
RTU-3	BOH/KITCHEN	800	824	350	348				
EF-1	WOMEN'S RR					225	213	225	213
EF-2	MEN'S RR					525	507	525	507
EF-3	HOOD					1350	1422	0	
TOTALS		2400	2447	1050	1058	2100	2142	750	720

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2447
TOTAL EXHAUST	2100	2142
NET AIRFLOW	300	305

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	0.006

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1058
TOTAL EXHAUST	750	720
NET AIRFLOW	300	338

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	0.009

NOTES: