

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
FCU-1	DINING	1225	1199	925	965	300	234	24.5%	19.5%						
FCU-2	DINING	1090	1077	790	843	300	234	27.5%	21.7%						
FCU-3	KITCHEN	1750	1536	1525	1360	225	176	12.9%	11.5%						
FCU-4	KITCHEN	1750	1716	1525	1540	225	176	12.9%	10.3%						
EF-1	KITCHEN													740	0
EF-2	RESTROOMS													150	205
TOTALS		5815	5528	4765	4708	1050	820			0	0	0	0	890	205

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	820
TOTAL EXHAUST	890	205
NET AIRFLOW	160	615

NOTES: