

# 2212 Pre-Grid Punchlist

Prepared by Ben Searles

Apr 3, 2025

## Description

3 tasks in this report.

## Contents

#254 [EXHA 002] [NEW] CRITICAL – Exhaust fan has wrong motor. ....	2
#253 [UNIT 505] [NEW] Equipment wiring portals. ....	3
#252 [UNIT 506] [NEW] Equipment GFI outlets. ....	4

## #254 [EXHA 002] [NEW] CRITICAL – Exhaust fan has wrong motor.

**Status**

Open

**Start Date**

Apr 2, 2025

**Type**

Planned Work

**Created**

Apr 3, 2025 5:19 PM  
bens@nationaltab.com

**Description**

The current EF2 and EF4 motors do not match schedule. MSET calls for a 1/4 HP and these motors are 1/3 HP. The mechanical will need to contact the engineer to approve the use of the larger motors.

**Last Updated**

Apr 3, 2025 5:20 PM

**Photos**

EF-1	1,912	0.75	1,078	3/4	HOOD-1 LAR	165VCR	LOREN COOK	1,2,3,4,5,7
EF-2	701	0.75	1,216	1/4	HOOD H-2	150VCR-HP	LOREN COOK	1,2,3,4,5,7
EF-3	400	0.40	1,429	1/8	RESTROOMS	ACED-90C1SDH	LOREN COOK	2, 6
EF-4	701	0.75	1,216	1/4	HOOD H-3	150VCR-HP	LOREN COOK	1,2,3,4,5,7

Screenshot 2025-04-03 172032

**Ben Searles**

Apr 3, 2025 5:20 PM

## #253 [UNIT 505] [NEW] Equipment wiring portals.

**Status**

Open

**Start Date**

Apr 2, 2025

**Type**

Planned Work

**Created**

Apr 3, 2025 5:19 PM  
bens@nationaltab.com

**Description**

Low voltage wiring  
grommets need to be used  
to protect wiring from shorts.

**Last Updated**

Apr 3, 2025 5:57 PM

**Photos**



IMG\_0691

**Ben Searles**

Apr 3, 2025 5:57 PM

## #252 [UNIT 506] [NEW] Equipment GFI outlets.

**Status**

Open

**Start Date**

Apr 2, 2025

**Type**

Planned Work

**Created**

Apr 3, 2025 5:19 PM  
bens@nationaltab.com

**Description**

AC2, AC4, and AC6 GFI outlets are missing wiring.

**Last Updated**

Apr 3, 2025 5:58 PM

**Photos**



IMG\_0692

**Ben Searles**

Apr 3, 2025 5:58 PM