



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	813	350	359				
RTU-2	SALES	800	842	350	340				
RTU-3	BOH/KITCHEN	800	775	350	361				
EF-1	WOMEN'S RR					225	0	225	0
EF-2	MEN'S RR					525	367	525	367
EF-3	HOOD					1350	1335	0	0
TOTALS		2400	2430	1050	1060	2100	1702	750	367

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2430
TOTAL EXHAUST	2100	1702
NET AIRFLOW	300	728

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.026
SIDE	
REAR	0.023
AVERAGE	0.0245

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1060
TOTAL EXHAUST	750	367
NET AIRFLOW	300	693

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.024
SIDE	
REAR	0.021
AVERAGE	0.0225

NOTES: