



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	903	350	350				
RTU-2	SALES	800	772	350	350				
RTU-3	BOH/KITCHEN	800	900	350	350				
EF-1	WOMEN'S RR					225	361	225	361
EF-2	MEN'S RR					525	518	525	518
EF-3	HOOD					1350	1285	0	0
TOTALS		2400	2575	1050	1050	2100	2164	750	879

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2575
TOTAL EXHAUST	2100	2164
NET AIRFLOW	300	411

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	-0.0015
SIDE	
REAR	
AVERAGE	-0.0015

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1050
TOTAL EXHAUST	750	879
NET AIRFLOW	300	171

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	-0.0015
SIDE	
REAR	
AVERAGE	-0.0015

NOTES: