



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	3800	3858	3230	3270	570	588	15.0%	15.2%						
RTU-2	KITCHEN	3000	3088	2520	2597	480	491	16.0%	15.9%						
EF-1	KITCHEN													450	477
EF-2	RESTROOM													70	77
EF-3	RESTROOM													70	79
TOTALS		6800	6946	5750	5867	1050	1079			0	0	0	0	590	633

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1079
TOTAL EXHAUST	590	633
NET AIRFLOW	460	446

NOTES: