

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	4400	4080	3900	3548	500	532	11.4%	13.0%						
RTU-2	DINING	4000	3887	3000	2954	1000	933	25.0%	24.0%						
MUA-1	HOOD MUA									1300	1319				
EF-1	HOOD FAN											2550	2580		
EF-2	RESTROOMS													150	197
TOTALS		8400	7967	6900	6502	1500	1465			1300	1319	2550	2580	150	197

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2800	2784
TOTAL EXHAUST	2700	2777
NET AIRFLOW	100	7

NOTES: