



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	751	350	319				
RTU-2	SALES	800	848	350	362				
RTU-3	BOH/KITCHEN	800	834	350	355				
EF-1	WOMEN'S RR					225	219	225	219
EF-2	MEN'S RR					525	530	525	530
EF-3	HOOD					1350	1435	0	0
TOTALS		2400	2433	1050	1036	2100	2184	750	749

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2433
TOTAL EXHAUST	2100	2184
NET AIRFLOW	300	249

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0008
SIDE	0.0007
REAR	0.0063
AVERAGE	0.0026

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1036
TOTAL EXHAUST	750	749
NET AIRFLOW	300	287

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0045
SIDE	0.0068
REAR	0.022
AVERAGE	0.0111

NOTES: