



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	863	350	374				
RTU-2	SALES	800	0	350	0				
RTU-3	BOH/KITCHEN	800	848	350	369				
EF-1	WOMEN'S RR					225	238	225	238
EF-2	MEN'S RR					525	482	525	482
EF-3	HOOD					1350	1372	0	0
TOTALS		2400	1711	1050	743	2100	2092	750	720

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	1711
TOTAL EXHAUST	2100	2092
NET AIRFLOW	300	-381

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	-0.0018
SIDE	
REAR	-0.003
AVERAGE	-0.0024

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	743
TOTAL EXHAUST	750	720
NET AIRFLOW	300	23

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	-0.001
SIDE	
REAR	0.0007
AVERAGE	-0.0002

NOTES: