

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	4000	4249	3500	3713	500	536	12.5%	12.6%						
RTU-2	DINING	4000	4017	3000	2990	1000	1027	25.0%	25.6%						
MUA-1	KITCHEN HD									1300	1273				
EF-1	KITCHEN HD											2550	2629		
EF-2	RESTROOM													150	152
<b>TOTALS</b>		8000	8266	6500	6703	1500	1563			1300	1273	2550	2629	150	152

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2800	2836
TOTAL EXHAUST	2700	2781
<b>NET AIRFLOW</b>	100	55

NOTES: