



AIR BALANCE SCHEDULE

| UNIT | AREA SERVED | HVAC SUPPLY | | HVAC RETURN | | HVAC OUTDOOR | | OA % | | HOOD MAKE-UP | | HOOD EXHAUST | | GENERAL EXH. | |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|---------|--------------|--------|--------------|--------|--------------|--------|
| | | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL |
| RTU-1 | | | 10289 | | 10032 | | 257 | | 2.5% | | | | | | |
| RTU-2 | | | 13248 | | 12217 | | 1031 | | 7.8% | | | | | | |
| RTU-3 | | | 6294 | | 6222 | | 72 | | 1.1% | | | | | | |
| RTU-4 | | | 2789 | | 2789 | | 0 | | 0.0% | | | | | | |
| RTU-5 | | | 0 | | 0 | | 0 | | #DIV/0! | | | | | | |
| RTU-6 | | | 1011 | | 1011 | | 0 | | 0.0% | | | | | | |
| RTU-7 | | | 1967 | | 1967 | | 0 | | 0.0% | | | | | | |
| RTU-8 | | | 1854 | | 1854 | | 0 | | 0.0% | | | | | | |
| EF-1 | | | | | | | | | | | | | 3060 | | |
| EF-2 | | | | | | | | | | | | | 2044 | | |
| EF-3 | | | | | | | | | | | | | 934 | | |
| EF-4 | | | | | | | | | | | | | | | 155 |
| EF-5 | | | | | | | | | | | | | | | 214 |
| EF-6 | | | | | | | | | | | | | | | 0 |
| EF-7 | | | | | | | | | | | | | | | 0 |
| TOTALS | | 0 | 37452 | 0 | 36092 | 0 | 1360 | | | 0 | 0 | 0 | 6038 | 0 | 369 |

NET BUILDING AIRFLOW CALCULATION

| TOTALS | DESIGN | ACTUAL |
|--------------------|--------|--------------|
| TOTAL OA | 0 | 1360 |
| TOTAL EXHAUST | 0 | 6407 |
| NET AIRFLOW | 0 | -5047 |

NOTES: