



## AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC OUTDOOR		EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1 (105-ton)	SALES	5400	7840		
RTU-2 (105-ton)	SALES	5400	6864		
RTU-3 (10-ton)	SALES	500	178		
RTU-4 (25-ton)	SALES	1200	2682		
EF-1	HD-1-Grill			1000	1115
EF-2	HD-2-FRYERS/ OVENS			3600	3441
EF-3	HD-3 Sushi			850	0
EF-4	HD-4 ISLAND GRILL			2100	2020
EF-5	HD-5 Doughnut Fryer			850	0
EF-6	HD-6-Pizza oven-NOT USED			0	0
EF-7	HD-7- Ovens -			900	0
EF-8	HD-8: Bakery-NOT USED			0	0
EF-9	Seafood- Not Used			0	0
EF-10	Bakery Oven Left			850	251
EF-11	Bakery Oven Right			850	258

### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	12500	17564
TOTAL EXHAUST	11000	7085
<b>NET AIRFLOW</b>	<b>1500</b>	<b>10479</b>

NOTES: