

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	BUILDING	1200	1227	1080	1116	120	111	10.0%	9.0%						
RTU-2	BUILDING	1200	1179	1080	1049	120	130	10.0%	11.0%						
EF-1	RESTROOM													75	69
TOTALS		2400	2406	2160	2165	240	241			0	0	0	0	75	69

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	240	241
TOTAL EXHAUST	75	69
NET AIRFLOW	165	172

NOTES: