

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
FCU-1	BOH	1900	1862	1610	1587	290	275	15.3%	14.8%						
FCU-2	SALES	1400	1263	1095	982	305	281	21.8%	22.2%						
FCU-3	SALES	1400	1502	1095	1215	305	287	21.8%	19.1%						
FCU-4	SALES	1400	1176	1095	868	305	308	21.8%	26.2%						
FCU-5	SOLAR ZONE	1200	870	1200	870	0	0	0.0%	0.0%						
EF-1	RESTROOM													200	216
<b>TOTALS</b>		7300	6673	6095	5522	1205	1151			0	0	0	0	200	216

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1205	1151
TOTAL EXHAUST	200	216
<b>NET AIRFLOW</b>	<b>1005</b>	<b>935</b>

NOTES: