



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	835	350	362				
RTU-2	SALES	800	848	350	325				
RTU-3	BOH/KITCHEN	800	859	350	371				
EF-1	RR/JANITOR					750	702	750	702
EF-3	HOOD					1350	1410	0	0
TOTALS		2400	2542	1050	1058	2100	2112	750	702

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2542
TOTAL EXHAUST	2100	2112
NET AIRFLOW	300	430

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.003
SIDE	0.002
REAR	0.005
AVERAGE	0.0033

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1058
TOTAL EXHAUST	750	702
NET AIRFLOW	300	356

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.004
SIDE	0.004
REAR	0.005
AVERAGE	0.0043

NOTES:

SE Front door ONLY consistently reads -0.001".