



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	865	900	415	440				
RTU-2	SALES	865	831	415	405				
RTU-3	KITCHEN	865	880	415	419				
RTU-4	BOH	160	170	160	170				
EF-1	MEN'S RR/COMBI					650		650	
EF-2	WOMEN'S RR					350	329	350	329
EF-3	HOOD					1350	1460	0	
TOTALS		2755	2781	1405	1434	2350	1789	1000	329

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2755	2781
TOTAL EXHAUST	2350	1789
NET AIRFLOW	405	992

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.005
SIDE	0.0057
REAR	0.007
AVERAGE	0.0059

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1405	1434
TOTAL EXHAUST	1000	329
NET AIRFLOW	405	1105

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0029
SIDE	0.004
REAR	0.003
AVERAGE	0.0033

NOTES: