



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	859	350	351				
RTU-2	SALES	800	853	350	364				
RTU-3	BOH/KITCHEN	800	859	350	378				
EF-1	RR/JANITOR					750	743	750	743
EF-3	HOOD					1350	1360	0	0
TOTALS		2400	2571	1050	1093	2100	2103	750	743

HOOD ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2571
TOTAL EXHAUST	2100	2103
NET AIRFLOW	300	468

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.008
SIDE	0.008
REAR	0.002
AVERAGE	0.006

HOOD OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1093
TOTAL EXHAUST	750	743
NET AIRFLOW	300	350

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.005
SIDE	0.005
REAR	0.005
AVERAGE	0.005

NOTES: