



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	BOH	4500	4585	3800	3860	700	725	15.6%	15.8%						
RTU-2	SALES	3400	3463	3020	3058	380	405	11.2%	11.7%						
RTU-3	FOH	2400	2344	2200	2130	200	214	8.3%	9.1%						
EF-1	RESTROOMS													375	362
EF-2	BOH													400	412
EF-3	TRASH ROOM													200	209
TOTALS		10300	10392	9020	9048	1280	1344			0	0	0	0	975	983

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1280	1344
TOTAL EXHAUST	975	983
NET AIRFLOW	305	361

NOTES: