

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3400	3610	2900	3100	500	510	14.7%	14.1%						
RTU-2	DINING	4375	4471	3375	3380	1000	1091	22.9%	24.4%						
MUA-1	KITCHEN HD									1300	1244				
EF-1	KITCHEN HD											2550	2460		
EF-2	RESTROOM													150	163
TOTALS		7775	8081	6275	6480	1500	1601			1300	1244	2550	2460	150	163

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2800	2845
TOTAL EXHAUST	2700	2623
NET AIRFLOW	100	222

NOTES: