

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	SALES	6125	6851	4900	5883	1225	968	20.0%	14.1%						
RTU-2	SALES	5250	5271	4200	4264	1050	1007	20.0%	19.1%						
RTU-3	PHARMACY	1750	1886	1750	1886	0	0	0.0%	0.0%						
RTU-4	STOCK ROOM	1050	1118	700	877	350	241	33.3%	21.6%						
EF-1	WOMENS RR													300	242
EF-2	MENS RR													240	244
EF-3	BREAK ROOM													240	344
EF-4	OFFICE													300	324
TOTALS		14175	15126	11550	12910	2625	2216			0	0	0	0	1080	1154

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2625	2216
TOTAL EXHAUST	1080	1154
NET AIRFLOW	1545	1062

NOTES: