

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	8750	8648	7000	6936	1750	1712	20.0%	19.8%						
AC-2	DRIVE THRU	5250	5277	4000	4111	1250	1166	23.8%	22.1%						
AC-3	DINING	5250	5292	4100	4072	1150	1220	21.9%	23.1%						
AC-4	BACK OF HOUSE	1875	1872	1375	1403	500	469	26.7%	25.1%						
EF-1	HD1 L+R PRESS COOKER											1913	2024		
EF-2	HD2/HD3 FRYERS											1402	1512		
EF-3	RESTROOM													300	321
TOTALS		21125	21089	16475	16522	4650	4567			0	0	3315	3536	300	321

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4650	4567
TOTAL EXHAUST	3615	3857
NET AIRFLOW	1035	710

NOTES: