



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	750	784	750	784				
RTU-2	BOH	1350	1350	0	0				
EF-1	RESTROOMS					300	0	300	0
EF-2	KITCHEN HD					1350	1310	0	0
EF-3	COMBI-OVEN					150	0	150	0
TOTALS		2100	2134	750	784	1800	1310	450	0

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2100	2134
TOTAL EXHAUST	1800	1310
NET AIRFLOW	300	824

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.015"
SIDE	
REAR	
AVERAGE	

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	750	784
TOTAL EXHAUST	450	0
NET AIRFLOW	300	784

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.11"
SIDE	
REAR	
AVERAGE	

NOTES: