



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	818	350	378				
RTU-2	SALES	800	783	350	378				
RTU-3	BOH/KITCHEN	800	0	350	0				
EF-1	WOMEN'S RR					225	215	225	215
EF-2	MEN'S RR					525	546	525	546
EF-3	HOOD					1350	1322	0	0
TOTALS		2400	1601	1050	756	2100	2083	750	761

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	1601
TOTAL EXHAUST	2100	2083
NET AIRFLOW	300	-482

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	-0.0048
SIDE	-0.0082
REAR	-0.0104
AVERAGE	-0.0078

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	756
TOTAL EXHAUST	750	761
NET AIRFLOW	300	-5

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	-0.0032
SIDE	-0.0023
REAR	-0.0038
AVERAGE	-0.0031

NOTES:

[1] RTU-3 not operational at time of TAB. Once repaired, unit will be balanced to design.