



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	823	350	338				
RTU-2	SALES	800	802	350	355				
RTU-3	BOH/KITCHEN	800	823	350	343				
EF-1	WOMEN'S RR					225	245	225	245
EF-2	MEN'S RR					525	501	525	501
EF-3	HOOD					1350	1360	0	0
TOTALS		2400	2448	1050	1036	2100	2106	750	746

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2448
TOTAL EXHAUST	2100	2106
NET AIRFLOW	300	342

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0013
SIDE	
REAR	0.0011
AVERAGE	0.0012

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1036
TOTAL EXHAUST	750	746
NET AIRFLOW	300	290

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0032
SIDE	
REAR	0.0028
AVERAGE	0.003

NOTES: