



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	815	350	373				
RTU-2	SALES	800	823	350	359				
RTU-3	BOH/KITCHEN	800	808	350	380				
EF-1	RR/COMBI					750	0	750	0
EF-3	HOOD					1350	1335	0	
TOTALS		2400	2446	1050	1112	2100	1335	750	0

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2446
TOTAL EXHAUST	2100	1335
NET AIRFLOW	300	1111

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0187
SIDE	0.0163
REAR	0.0188
AVERAGE	0.0179

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1112
TOTAL EXHAUST	750	0
NET AIRFLOW	300	1112

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0245
SIDE	0.0226
REAR	0.035
AVERAGE	0.0274

NOTES: