

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	8125	8139	6375	6377	1750	1762	21.5%	21.6%						
AC-2	DRIVE THRU	4375	4105	3300	2983	1075	1122	24.6%	27.3%						
AC-3	DINNING /RR	5250	5276	3975	4013	1275	1263	24.3%	23.9%						
AC-4	BOH	1750	1714	1325	1313	425	401	24.3%	23.4%						
EF-1	HD 1											1913	1869		
EF-2	HD 2 & 3											1402	1400		
EF-3	RESTROOMS													300	297
EF4	RESTROOMS													75	72
TOTALS		19500	19234	14975	14686	4525	4548			0	0	3315	3269	300	297

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4525	4548
TOTAL EXHAUST	3615	3566
NET AIRFLOW	910	982

NOTES: