



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	848	350	382				
RTU-2	SALES	800	855	350	375				
RTU-3	BOH/KITCHEN	800	793	350	369				
EF-1	WOMEN'S RR					225	386	225	386
EF-2	MEN'S RR					525	351	525	351
EF-3	HOOD					1350	1385	0	0
TOTALS		2400	2496	1050	1126	2100	2122	750	737

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2496
TOTAL EXHAUST	2100	2122
NET AIRFLOW	300	374

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.004
SIDE	0.0046
REAR	0.0098
AVERAGE	0.0061

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1126
TOTAL EXHAUST	750	737
NET AIRFLOW	300	389

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0114
SIDE	0.0013
REAR	0.006
AVERAGE	0.0062

NOTES:

See issues list.