



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	826	350	337				
RTU-2	SALES	800	842	350	320				
RTU-3	BOH/KITCHEN	800	795	350	368				
EF-1	WOMEN'S RR					225	213	225	213
EF-2	MEN'S RR					525	311	525	311
EF-3	HOOD					1350	1373	0	0
TOTALS		2400	2463	1050	1025	2100	1897	750	524

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2463
TOTAL EXHAUST	2100	1897
NET AIRFLOW	300	566

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.018
SIDE	
REAR	0.017
AVERAGE	0.0175

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1025
TOTAL EXHAUST	750	524
NET AIRFLOW	300	501

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.017
SIDE	
REAR	0.016
AVERAGE	0.0165

NOTES: