



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	859	350	369				
RTU-2	SALES	800	803	350	373				
RTU-3	BOH/KITCHEN	800	867	350	355				
EF-1	WOMEN'S RR					225	221	225	221
EF-2	MEN'S RR					525	504	525	504
EF-3	HOOD					1350	1335	0	0
TOTALS		2400	2529	1050	1097	2100	2060	750	725

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2529
TOTAL EXHAUST	2100	2060
NET AIRFLOW	300	469

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.004
SIDE	0.001
REAR	0.001
AVERAGE	0.002

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1097
TOTAL EXHAUST	750	725
NET AIRFLOW	300	372

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	-0.007
SIDE	-0.008
REAR	-0.004
AVERAGE	-0.0063

NOTES: