

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3400	3361	2900	2828	500	533	14.7%	15.9%						
RTU-2	DINING	4375	4017	3375	3002	1000	1015	22.9%	25.3%						
MUA-1	KITCHEN HOOD									1300	1296				
EF-1	KITCHEN HOOD											2550	2522		
EF-2	RESTROOM													150	153
TOTALS		7775	7378	6275	5830	1500	1548			1300	1296	2550	2522	150	153

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2800	2844
TOTAL EXHAUST	2700	2675
NET AIRFLOW	100	169

NOTES: