

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3400	3419	2900	2903	500	516	14.7%	15.1%						
RTU-2	DINING	3500	3446	2500	2452	1000	994	28.6%	28.8%						
MUA-1	KITCHEN HD									1300	1278				
EF-1	KITCHEN HD											2550	2449		
EF-2	RESTROOM													240	243
<b>TOTALS</b>		6900	6865	5400	5355	1500	1510			1300	1278	2550	2449	240	243

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2800	2788
TOTAL EXHAUST	2790	2692
<b>NET AIRFLOW</b>	10	96