



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	822	350	343				
RTU-2	SALES	800	790	350	383				
RTU-3	BOH/KITCHEN	800	862	350	359				
EF-1	RR/JANITOR					750	685	750	685
EF-3	HOOD					1350	1410	0	0
EF-4	COMBI-OVEN					150	139	150	139
TOTALS		2400	2474	1050	1085	2250	2234	900	824

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2474
TOTAL EXHAUST	2250	2234
NET AIRFLOW	150	240

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0107
SIDE	0.0133
REAR	0.0112
AVERAGE	0.0117

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1085
TOTAL EXHAUST	900	824
NET AIRFLOW	150	261

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0154
SIDE	0.0133
REAR	0.0132
AVERAGE	0.014

NOTES: