



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	832	350	351				
RTU-2	SALES	800	832	350	358				
RTU-3	BOH/KITCHEN	800	839	350	364				
EF-1	WOMEN'S RR					225	126	225	126
EF-2	MEN'S RR					525	232	525	232
EF-3	HOOD					1350	1356	0	0
TOTALS		2400	2503	1050	1073	2100	1714	750	358

HOOD ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2503
TOTAL EXHAUST	2100	1714
NET AIRFLOW	300	789

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.002
SIDE	0.003
REAR	0.004
AVERAGE	0.003

HOOD OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1073
TOTAL EXHAUST	750	358
NET AIRFLOW	300	715

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	

NOTES:

COULDN'T GET HOOD 'OFF' BP DUE TO KITCHEN BEING IN USE, SHOULDN'T BE ANY ISSUES PER BAL SCHEDULE.