



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3600	3679	3100	3138	500	541	13.9%	14.7%						
RTU-2	DINING	4000	4066	3000	3009	1000	1057	25.0%	26.0%						
MUA-1	KITCHEN HD									1300	1266				
EF-1	KITCHEN HD											2550	2625		
EF-2	RESTROOM													150	151
TOTALS		7600	7745	6100	6147	1500	1598			1300	1266	2550	2625	150	151

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2800	2864
TOTAL EXHAUST	2700	2776
NET AIRFLOW	100	88

NOTES: