

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	8125	8164	6375	6392	1750	1772	21.5%	21.7%						
AC-2	DRIVE THRU	4375	4363	3300	3341	1075	1022	24.6%	23.4%						
AC-3	DINING /	5250	5267	3975	4033	1275	1234	24.3%	23.4%						
AC-4	BOH	1750	1826	1325	1377	425	449	24.3%	24.6%						
EF-1	HD 1											1913	1894		
EF-2	HD 2 & 3											1402	1542		
EF3	RESTROOMS													300	304
EF 4	RESTROOMS													75	80
TOTALS		19500	19620	14975	15143	4525	4477			0	0	3315	3436	375	384

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4525	4477
TOTAL EXHAUST	3690	3820
NET AIRFLOW	835	657

NOTES: