



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	RR/WORKROOM	400	431	400	431				
RTU-2	SALES	725	752	725	752				
RTU-3	BOH/KITCHEN	1350	1349	0	0				
EF-1	RESTROOMS					675	0	675	0
EF-2	KITCHEN HD					1350	1298	0	0
EF-3	COMBI OVEN					150	147	150	147
TOTALS		2475	2532	1125	1183	2175	1445	825	147

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2475	2532
TOTAL EXHAUST	2175	1445
NET AIRFLOW	300	1087

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0154
SIDE	0.0127
REAR	N/A
AVERAGE	0.0141

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1125	1183
TOTAL EXHAUST	825	147
NET AIRFLOW	300	1036

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0088
SIDE	0.0122
REAR	N/A
AVERAGE	0.0105

NOTES: