



### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	793	350	355				
RTU-2	SALES	800	744	350	348				
RTU-3	BOH/KITCHEN	800	863	350	342				
EF-1	RR/JANITOR					750	0	750	0
EF-3	HOOD					1350	1410	0	0
<b>TOTALS</b>		<b>2400</b>	<b>2400</b>	<b>1050</b>	<b>1045</b>	<b>2100</b>	<b>1410</b>	<b>750</b>	<b>0</b>

### HOODS ON

#### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2400
TOTAL EXHAUST	2100	1410
<b>NET AIRFLOW</b>	<b>300</b>	<b>990</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0019
SIDE	
REAR	
<b>AVERAGE</b>	<b>0.0019</b>

### HOODS OFF

#### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1045
TOTAL EXHAUST	750	0
<b>NET AIRFLOW</b>	<b>300</b>	<b>1045</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.016
SIDE	
REAR	
<b>AVERAGE</b>	<b>0.016</b>

NOTES: