



Comfort. Under control.

05-09 Shake Shack (Chesterfield) - Commissioning

CheckList Information

Name : (FPT) - MECHANICAL KEF FANS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

FAN IDENTIFICATION

Exhaust Fans Make, Model, and Location are per plan

FAN FUNCTION (Standard Operation)

Fan turns on and off by Button (manual hood HMI Switch)

Fan turns on and off by Temperature (auto hood temp sensors)

FAN PERFORMANCE

Exhaust fans wheel rotation is correct

TAB firm has balanced the exhaust fans to proper design levels

All motor and electrical readings are below the full load rating of each fan

Exhaust Fans do not have any unusual noise or vibration while operating

Smoke and Grease from exhaust fans appear to properly elevate above the parapet wall and off the roof.