

SUMMARY OF RESULTS

HVAC & GENERAL-PURPOSE VENTILATION

ASSET TYPE	TEST TYPE	DESCRIPTION	PASS / FAIL
DOAS	PERFORMANCE	Max: Heat/Cool/Dehumidification	Pass
DOAS	SENSOR CALIBRATION	SAT/OAT: DB & RH	Pass
VRF/FCU	PERFORMANCE	Max: Heat/Cool/Dehumidification	Pass
FCU	SENSOR CALIBRATION	SPACE: Sensor space DB/RH	Pass
BMS/ALARMS	BMS ALARMS	Required Alerts	Pass
HVAC	NORMAL INTERLOCKS	Occ/Unocc: SOO interlocks	Pass
SCHEDULES	SCHEDULES	Program documentation	Pass
SENSOR CONTROL	SETPOINTS	Program & documentation	Pass
PATIO CEILINGS & AIR CURTAINS	FUNCTION	Interlocks and SOO	Pass
PATIO HEATERS	FUNCTION	Interlocks and SOO	Pass
WINE COOLERS	CALIBRATION & PERFORMANCE	Validate Sensor Calibration and Hold Temp for Wine Coolers	Pass

ELECTRICAL

ASSET TYPE	TEST TYPE	DESCRIPTION	PASS/FAIL
ELECTRICAL PANEL	INSTALLATION	Field Installation and Specifications	Pass
ELECTRICAL PANEL	PHASE LOAD DESIGN V ACTUAL	Compare and ensure actual phase loading	Pass

HOT WATER DOMESTIC PLUMBING

ASSET TYPE	TEST TYPE	DESCRIPTION	PASS/FAIL
HOT WATER HEATERS	SETPOINTS & FUNCTION	Calibration and Verification	Pass
AQUA-STAT	SETPOINT & FUNCTION	Calibration and Verification	Pass
HOT WATER SINKS	SETPOINTS & PERFORMANCE	Verification	Pass