



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	SF 7-96 L6/8 OVEN ROOM	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

**MAU**

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	1 drop. Fan was not previously running but is now.
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Na
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Damper open
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	Na
Fan Total Pressure Recorded	SP: 0.12"
Fan VFD Speed (HZ)	Single speed
OA Damper Position (Controls Output) include picture of damper position.	Na
Attach picture of each asset	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
<b>Unit Operation</b>	
Heating	No
Cooling	No
Wash-Down Validation	N/A
Make, Model, and Serial Number:	HARTZELL, NL, 9802288-01
Fan CFM:	6,302CFM