



Comfort. Under control.

Nestle (Mt Sterling, KY)

CheckList Information

Name : SF-4-06 LINES 4, 5 & 7 OVEN MEZZANINE **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Issue with damper stuck partially open
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Na
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Stuck almost full closed
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	N/A
UNIT DATA	GREENHECK, RBF-2H42-30, 07K03771
CFM:	CFM: 6712
Fan Total Pressure Recorded	0.565". High pressure due to damper being stuck
Attach picture of each asset	Yes
<ul style="list-style-type: none"> • Open File.jpg 	