



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	EF-1-96 / ENGINE ROOM	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

Observe Unit to ensure operational and no visual issues. If any observed, comment. Note # of duct drops.	No issues
Attach picture of asset.	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
Fan total pressure recorded.	Yes
Is Fan interlocked with any other asset? if so, list:	No
When is fan used (application) and any specific time?	24/7 engine room
Make, Model, and Serial Number:	Unit data: No nameplate. Motor not safely accessible while running. Discharge pressure: 0.284"
Fan CFM:	Avg fpm: 1283 60"X60" 32075 CFM