

Report By:

National TAB



**Report: RTU-8 Check-In**

**Function: Test, Adjust, & Balance**

**Date: 07/22/2025**

**Completed By: National TAB**

# PROJECT

## Sierra Trading Post 0168 (Evansville, IN)

6601 E. Lloyd Expy

Evansville, IN 47715

### Client

Greater Comfort Heating & Air Conditioning

2001 Monmouth St

Newport, KY 41071

# National TAB

Project: Sierra Trading Post 0168 (Evansville, IN)

## Table Of Contents

Section	Page #
AHU/RTU	3



# National TAB

Project: Sierra Trading Post 0168 (Evansville, IN)

## System/Unit: AHU/RTU

Asset: RTU-8

AREA:PROCESSING

Unit Data		
	Design	Actual
MFG	NA	YORK
Serial Num	-	N2N3023479
Model Num	NA	ZJ150N24R4D5HCA1R2
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	28.75"x20.5"
Num PreFilter 1	-	4
PreFilter Size 1	-	24X20

Test Data		
	Design	Actual
SF CFM	5000	
SF RPM	1463	
RA CFM	4300	
OA CFM	700	
RL Voltage	460	
RL Amperage	6.6	
OA Damper Position	-	
Brake Horse Power	4.75	

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR
Frame	-	184T
Horsepower	5.00	5.0
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	460	460
Rated Amperage	6.6	6.6
Service Factor	-	1.15

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.60	
Fan Total SP	1.42	
Cooling Coil P.D.	-	

Drive Data	
	Actual
Motor Sheave Size	WE24
Motor Bore Size	1"
Motor Sheave SetPt	
Fan Sheave Size	8"
Fan Sheave Bore	1"
Belt CL Distance	20"
Num of Belts	1
Belt Size	BX56