



Sarpino's - Olathe

Project RFI Information

Issue Name :	Change Large Equipment Bid - Revision 1	Organization :	Change Large Equipment Bid - Revision 1
Status :	Open	Assigned To :	National TAB - Dan Hertenstein
Shared To :		Created :	Dan Hertenstein
Open :	06/07/2021 - Dan Hertenstein - National TAB	Description:	General notes: Need to ensure we have epoxy shelving in all dish areas (item 45, 46,47. 38) and inside the walk in cooler (item 36, 37, 39) Other item specific changes: 8 - mixer change to 3 phase power 12 - reach in freezer reduce from triple to double door (approx 54" wide) 16 - remove provided by others 18 - mop sink, remove provided by GC/Plumber 19 - tankless water heater - remove, provided by GC/plumber 21 - change from left to right drainboard 22 - triple sink, increase each bowl size to 18" left to right, 24" front to back, 14" deep 23 - remove - provided by GC/plunber 24 - add dimensions to your spec, it should be 36"long x 24" wide x 33" high 25 - add 5" backsplash 26 - reduce from quantity 3 to quantity 2 28 - add 5" backsplashitem 29 - confirm table height, it should be approximately 20" tall. 31 - increase by one complete stand-up shelf 32 - increase quantity from one (1) to two (2) 33 - remove two (2) standup shelf systems 34 - remove two (2) standup