

# National TAB

Project: 02-20-23 LIVERY - MONTGOMERY, OH

## System/Unit: Energy Recovery Unit



Comfort. Under control.

Asset: ERV1

AREA:

Unit Data		
	Design	Actual
MFG	NA	RENEWAIRE
Model Num	NA	HE-2XJINV-S15UU
Serial Num	-	NA
Num Exh-Filters 1	-	
Exh-Filter Size 1	-	
Num Exh-Filters 2	-	
Exh-Filter Size 2	-	
Num OA-Filters 1	-	
OA-Supply Size 1	-	
Num OA-Filters 2	-	
OA-Filter Size 2	-	

Exhaust Fan Motor Data		
	Design	Actual
Motor MFG	-	NA
Frame	-	NA
Horsepower	-	1.0
Motor Rpm	-	NA
Phase	-	1
Voltage (rated)	-	120
Amperage (rated)	-	
Service Factor	-	1.0

OA Fan Motor Data		
	Design	Actual
Motor MFG	-	NA
Frame	-	NA
Horsepower	-	1.0
Motor Rpm	-	NA
Phase	-	1
Voltage (rated)	-	120
Amperage (rated)	-	
Service Factor	-	1.0
Brake Horse Power	-	

Exhaust Fan Test Data		
	Design	Actual
Exh-ERU CFM	1840	1781
Exh-ERU RPM	-	DD
RL Voltage	-	120
RL Amperage	-	NR

Exhaust Fan Performance Data		
	Design	Actual

OA Fan Test Data		
	Design	Actual
OA-ERU CFM	1861	1801
OA-ERU RPM	-	DD
RL Voltage	-	120

OA Fan Performance Data		
	Design	Actual

Completed By: Austin McFall

Notes: VIBRATION WAS RESOLVED ON FINAL VISIT TO FINISH TAB.