

AIR BALANCE SCHEDULE

| UNIT | AREA SERVED | HVAC SUPPLY | | HVAC RETURN | | HVAC OUTDOOR | | OA % | | HOOD MAKE-UP | | HOOD EXHAUST | | GENERAL EXH. | |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
| | | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL |
| RTU-1 | FOH | 4200 | 3344 | 3820 | 2973 | 380 | 371 | 9.0% | 11.1% | | | | | | |
| RTU-2 | SALES | 5250 | 3485 | 4870 | 3105 | 380 | 380 | 7.2% | 10.9% | | | | | | |
| RTU-3 | PHARMACY | 4200 | 3341 | 4200 | 3341 | 0 | 0 | 0.0% | 0.0% | | | | | | |
| RTU-4 | PHOTO CENTE | 1680 | 1341 | 1430 | 1083 | 250 | 258 | 14.9% | 19.2% | | | | | | |
| EF-1 | | | | | | | | | | | | | | 500 | 467 |
| TOTALS | | 15330 | 11511 | 14320 | 10502 | 1010 | 1009 | | | 0 | 0 | 0 | 0 | 500 | 467 |

NET BUILDING AIRFLOW CALCULATION

| TOTALS | DESIGN | ACTUAL |
|--------------------|------------|------------|
| TOTAL OA | 1010 | 1009 |
| TOTAL EXHAUST | 500 | 467 |
| NET AIRFLOW | 510 | 542 |

NOTES: