



2999 Olympus-Cypress Waters

Project RFI Information

Issue Name : Exhaust Fan Submittal Review **Organization :** Exhaust Fan Submittal Review

Status : Open **Assigned To :** National TAB - JOE HERTENSTEIN

Shared To : **Created :** Scott Springer

Open : 05/05/2021
- Scott Springer - National TAB

Description: Fan Submittals and drawing schedule for EPF-11 -1, 2 and 3 list a design cfm of 20,000 for each. The riser diagram for each shaft shows EPF 11-1 grille total of 30,000 cfm, EPF 11-2 grille total of 20,000 cfm and EPF 11-3 grille total of 10,000 cfm. EF 11-1 drawing schedule list a design cfm of 10,000 cfm and the fan submittal list 12,000 cfm. EF 11-2 drawing schedule list a design cfm of 750 cfm and the fan submittal list 2,000 cfm

Project RFI Response Details

- 05/05/2021 National TAB - Scott Springer
 - All fans should have VFD or volume control device (speed controller) per schedule