Comfort. Under control.

Nestle (Mt Sterling, KY)

CheckList Information

Name :	RTU-6-04 / L8 PACKAGING MEZZ	**Status :**	NotSubmitted
Assigned Organization :	National TAB	**Asset :**	
Requesting Organization :	National TAB		

CheckList Item Details

MAU	
Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	
Verify outside air damper position & note approximate open amount (visual). Attached Picture	
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	
Fan Total Pressure Recorded	
Fan VFD Speed (HZ)	
OA Damper Position (Controls Output) include picture of damper position.	
Attach picture of each asset	
Unit Operation	
Heating	
Cooling	
Wash-Down Validation	